

Sjónarhóll AtNorth

M12 Lagnir

Athugasemdir:

1. Vantar togfestur í tengidósir
2. Vantar enda í álrör
3. Opnir nipplar í FWU skápum
4. Vantar varanleg strengmerki
5. Rofar og tenglar falla ekki að veggeiningum
6. Laus 3f tengill (hangir í streng)
7. Tenging á vöruhurð ófrágengin
8. Merkingar á tengidósum á lokum (merking þarf að vera við hlið tengidósar)
9. Stjórnskápar heitir, mælist 52° inn í skáp

1. Needs to be fixed. We were putting cable ties inside to stop from pulling out.

2. There was no more rubber ends in Iceland at the time.

3. We were not told that unused nipples need to be closed. Cabinets passed inspection from Mannverk and AtNorth.

4. We had no details about some of the markings for cables.

5. The metal is too thin and in some places where panels connect it is not possible to put it so it fits nicely. All other houses had external switches and sockets because it is much easier to do it.

6. Probably used as temporary power for testing purposes. Not 100% sure that we did this.

7. Where to connect it? What breaker? No details in drawings.

8. Why? Where does it say it needs to be marked on the side?

9. Rafmidlun was last to work on these BMS cabinets. Girl from Rafmidlun told me that she was told to do some additional wiring and fixing inside cabinets. When we finished with them, everything was OK











