

Motor Starter Panel – Typical Checks

Category: Industrial & Motor Control

This checklist supports commissioning of motor starter panels (DOL, star-delta, soft-starter, VSD, etc.).

1. DOCUMENT REVIEW: Confirm latest revisions of power and control schematics and motor data.
2. VISUAL INSPECTION: Check enclosure, IP rating, gland plates, labelling and cable terminations.
3. PROTECTIVE DEVICES: Verify breaker/fuse ratings, overload relay settings and coordination with upstream devices.
4. CONTROL CIRCUITS: Confirm correct wiring of start/stop circuits, interlocks, emergency stops and feedback signals.
5. INSULATION & CONTINUITY: Perform insulation resistance tests and earth continuity checks to the specified values.
6. FUNCTIONAL TESTS: Prove correct operation of contactors, soft-starters or drives without mechanical load, then with load.
7. DIRECTION OF ROTATION: Confirm motor rotation direction and correct if needed before connecting driven equipment.

Record results on commissioning forms and retain with the project handover package.